

NO.NC/PMC/YD/2019-20/W3-SN

Date: 22-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at SC/ST area of Attur layout and surrounding areas in Ward No. 03 of Yelahanka sub division

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involving an average	Cum	1136.77
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite	Cum	156.62
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs With 20mm and down size	Cum	302.82
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position,	Ton	22.01
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size	Sqm	809.91
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	1057.00
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	190.08
8	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including	Sqm	68.67

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಅಧೀಕ್ಷಕರ ಅಧಿಕಾರದಲ್ಲಿ
ಯಶವಂತ ಬಸವರಾಜ್ ಅಧಿಕಾರ.
ಪಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-1106

With Regards,
K. R.
For Newzen Consultants Bangalore



NEWZEN CONSULTANT BANGALORE, #13, 10TH MAIN ROAD 2ND CROSS JNANAYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL: newzen576@gmail.com



NO.NC/QC/YD/2019-20/W3-SN

Date: 22-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and drains at SC/ST area of Attur layout and surrounding areas in Ward No. 03 of Yelahanka sub division

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	156.62	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	302.82	12	Per 50 cum
3	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	Ton	22.01	1	For each dia
4	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	1057.00	2	Per 500 Nos

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work and found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಅಧೀಕ್ಷಕರ ಕಛೇರಿ
ಯಲಹಂಕಾ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

With Regards,
K. R.
For Newzen Consultants Bangalore

